

## Phase 2 Construction Schedule

TASK	START	END	COMPLETE
<b>Sanctuary Renovation</b>	<b>6/10/24</b>	<b>9/9/24</b>	
Organ Preparation	6/10/24	6/11/24	
Sanctuary Preparation	6/10/2024	6/15/2024	
Demolition	6/24/2024	7/9/2024	
Frame New Walls	7/10/2024	7/18/2024	
Drywall	7/19/2024	7/26/2024	
Frame Platform	7/10/2024	7/31/2024	
Electrical Rough in	7/25/2024	7/31/2024	
Masonry for Chancel Wall	8/1/2024	8/5/2024	
Platform Build	8/1/2024	8/7/2024	
Painting	8/15/2024	8/21/2024	
Flooring / Carpet Installation	8/22/2024	9/9/2024	
Pew Reupholstery	9/1/2024	9/9/2024	
Organ Set up and Tuning	9/10/2024	9/10/2024	
<b>Parking Lot Addition</b>	<b>6/26/24</b>	<b>8/28/24</b>	
Demo Utilities	6/26/2024	7/2/2024	
Demo Youth House	7/1/2024	7/5/2024	
Storm / Sanitary Sewer	7/8/2024	7/18/2024	
Site Grading	7/12/2024	8/1/2024	
Parking Lot Rock Base	8/7/2024	8/12/2024	
Asphalt	8/13/2024	8/19/2024	
Concrete Sidewalk to hill	8/20/2024	8/21/2024	
Final Grading & Seeding	8/23/2024	8/28/2024	
<b>Solar Installation</b>	<b>6/2/2024</b>	<b>10/29/2024</b>	
Technical Onsite Evaluation	6/2/2024	6/13/2024	
Engineered Drawings	6/18/2024	7/8/2024	
Customer Approval of Design	7/8/2024	7/15/2024	
Permits Applied For & Obtained	7/16/2024	8/12/2024	
Utility Interconnection Approval	6/7/2024	8/7/2024	
Material Ordered & Obtained	6/7/2024	9/2/2024	
Installation	9/3/2024	9/24/2024	
Authority Having Jurisdiction (AHJ)			
Inspections	10/24/2024	10/1/2024	

Utility Inspection & Energization

10/1/2024

10/29/2024