

## **Vision 20/20 Building Update**

Unfortunately, our luck with dry weather really hit a barrier this past month with two full weeks of lost outside work during the rains. The inside work continued quite well, but as a result of the lost time and the dropping temperatures, the parking lot progress has slowed. The weather has caused 6 weeks of delay through the 1<sup>st</sup> of November; and, while R&W was able to make up 4 of the 6 weeks, it is likely we will not finish the parking lot by January because asphalt plants close (temperature below 40 for a low and less than 70 for a high on a consistent basis). If the plants do close for winter prior to completion, we will have a crushed rock lot until the April timeframe.

As of November 10<sup>th</sup>, the construction crews are working on the following areas of the project:

### Interior

- Installation of sprinkler system
- Electrical rough-ins
- Plumbing rough-ins
- HVAC/Mechanical ductwork
- Interior wall framing

### Exterior

- Roofing nearly complete – need final tie-in at roof curbs & metal coping
- Brick complete – precast window sills remain
- Demolishment for new entrance to existing building complete
- Window frames & glazing installed
- Exterior Insulation and Finish Systems installation underway
- Site work continues around north and west sides
- Grading underway at new south parking area
- Stain, paint, tile, grout, partitions, and other materials selected by Interior Committee.

We continued to work change orders this month that kept me, Susan Carlson, Jeannie VanderKruik, and a few others in a continuous coordination loop of activity. Keep praying for the safety of our construction team members as we press forward with the final victory in sight! The following set of pictures were taken on November 6<sup>th</sup>.

Jim Curtis  
Project Manager

# Inside Pictures



Upper left: Restrooms/Showers – Upper right: Fellowship Hall -- Lower left: Meeting rooms – Lower right: Social area and new entrance to existing building



North parking lot facing west toward Methodist Church



South parking lot future addition and grounds