

Phase 2 Construction Schedule

TASK	START	END
Sanctuary Renovation	6/10/24	9/9/24
Sanctuary Preparation	6/10/2024	6/15/2024
Demolition	6/24/2024	7/9/2024
Frame New Walls	7/10/2024	7/18/2024
Drywall	7/19/2024	7/26/2024
Frame Platform	7/10/2024	7/31/2024
Electrical Rough in	7/25/2024	7/31/2024
Masonry for Chancel Wall	8/1/2024	8/5/2024
Platform Build	8/1/2024	8/7/2024
Painting	8/15/2024	8/21/2024
Flooring / Carpet Installation	8/22/2024	9/9/2024
Pew Reupholstery	9/1/2024	9/9/2024
Parking Lot Addition	6/26/24	8/28/24
Demo Utilities	6/26/2024	7/2/2024
Demo Youth House	7/1/2024	7/5/2024
Storm / Sanitary Sewer	7/8/2024	7/18/2024
Site Grading	7/12/2024	8/1/2024
Parking Lot Rock Base	8/7/2024	8/12/2024
Asphalt	8/13/2024	8/19/2024
Concrete Sidewalk to hill	8/20/2024	8/21/2024
Final Grading & Seeding	8/23/2024	8/28/2024
Solar Installation	6/2/2024	10/29/2024
Technical Onsite Evaluation	6/2/2024	6/13/2024
Engineered Drawings	6/18/2024	7/8/2024
Customer Approval of Design	7/8/2024	7/15/2024
Permits Applied For & Obtained	7/16/2024	8/12/2024
Utility Interconnection Approval	6/7/2024	8/7/2024
Material Ordered & Obtained	6/7/2024	9/2/2024
Installation	9/3/2024	9/24/2024
Authority Having Jurisdiction (AHJ)		
Inspections	10/24/2024	10/1/2024
Utility Inspection & Energization	10/1/2024	10/29/2024